COMPLETION CERTIFICATE

Energyfox Consultants Pvt Ltd certify that the installation detailed below has been installed by us and tested to the best of our knowledge and belief, the installation complies with the provision of Central Electricity Authority Regulations and relevant codes of practice for electrical installations.

Name of Consumer	
Consumer Number	
KSEB Section	
Capacity	
Connection Type	
Date of Completion	

Energyfox
Consultants Pvt Ltd

4th Floor TC 15/4257/2
Malankara Avenue pattom
Thiruvananthapuram Kerala - 695004
9526396823

DETAILS OF INSTALLATION & CHECKLIST TO BE FURNISHED ALONG WITH THE REQUEST FOR TESTING SOLAR INVERTERS		
1	**Name of Electrical Division & Sub Division**	
2	**Name of Electrical Section**	
3	**Consumer No:**	
4	**Tariff**	LT-1
5	**Connected load**	
6	**Name of Solar plant Owner**	
7	**Address**	
8	**Email I D**	
9	**Contact Phone no. of Consumer**	
10	**Alternate Contact no.**	
11	**Bank Details**	
a	**Bank Name**	
b	**Account No. & Name**	
c	**IFSC Code**	
12	**Name & Address of Supplier /Installer**	Energyfox Consultants Pvt Ltd
13	**Email I D**	energyfoxconsultants@gmail.com
14	**Contact Phone no. of Installer**	8606885072

Plant details		
1	**Type of plant**	
2	**Total Capacity of solar plant**	
	Number of panels	
	Individual Capacity	
3	**make & Serial No. of Inverters**	
	Inverter type single phase/Three phase	
	Inverter capacity	
4	**DC input Voltage**	
5	**Voltage and Number of phase**	
6	**if the inverter is of hybrid type, whether the scheme confirms to the scheme approved by CE(REES)**	NA
7	**Whether Completion certificate submitted in Ele.Section**	Yes
8	**Whether Energization Approval obtained from Ele**	Not Applicable
9	**Details of Energization Approval by El**	
10	**Whether Dc isolator provided on incoming side of Inverter**	Yes
11	**Whether Visual Isolator provided before Connectivity point**	Yes
12	**Whether all wiring connection as per the approved scheme are completed**	Yes
13	**Whether Earthing provided for Installation as per Standards. (Separate Earthing for AC DB, DC DB, Structure & Panels, LA & body of Invertor, Isolator etc.)**	Yes
14	**Whether the inverter is equipped with the following protection functions:**	Yes

a	**Whether Over & Under voltage Trip function provided?**	Yes
	Details of Setting provided in the inverter:	Over voltage setting: 264 V Under Voltage setting: 192 V Trip time setting: 200ms
b	**Whether Over & Under frequency Trip function**	Yes
	Details of Setting provided in the inverter:	Over frequency setting: 50.5 Hz Under frequency setting: 47.5 Hz Trip time setting: 200ms
c	**Whether protection against unintentional islanding provided?**	Yes
d	**Grid Failure Trip delay**	2m seconds
e	**Whether Time-delay function for re-energisation after resuming stable grid supply provided?**	Yes
	Details of re-energisation time delay Setting	60 seconds

The supplier /installer shall provide any of the following in proof of settings provided in the inverter for protection/function 14(a) & 14(b) listed above.
(i) Actual setting provided in the inverter, as displayed in the HMI of the inverter or download in to laptop PC/ Mobile Phone which is connected to the device
(ii) Factory Test certificate issued by the Original Equipment manufacturer or a NABL Accredited LAB showing the serial number of the Inverter & protection function setting provided
(iii) Report On site, Testing carried out at site by an authorised testing agency with a calibrated test kit; witnessed by KSEB

All the statements furnished above are true and correct

Date: 21/07/2026 Signature of Consumer/ installer

Remarks of Assistant Engineer:

Installation inspected and found to be in order. Recommended for pre-energisation testing.

Date: 21/07/2026 Signature of Assistant Engineer

Recommended for pre-energisation testing.

Signature of Assistant Executive Engineer

Date: 21/07/2026

Pre-energisation testing may be scheduled.

Signature of Executive Engineer

INVERTER AND PANEL DETAILS

CUSTOMER NAME	Rahul aa
CUSTOMER CONTACT NO	984939494
CUSTOMER ADDRESS	kochi
SYSTEM MAKE	Make
INVERTER MAKE	Bosch
INVERTER MODEL NO	928792792
INVERTER CAPACITY	5
INVERTER SERIAL NUMBER	987987982
PANEL MAKE	5
PANEL CAPACITY	5

PANEL SERIAL NUMBERS	
1	94290924444
2	
3	
4	
5	
6	
7	
8	
9	
10	