Energyfox
Consultants Pvt Ltd

4th Floor TC 15/4257/2
Malankara Avenue pattom
Thiruvananthapuram Kerala -695004
9526396823

| DETAILS OF INSTALLATION & CHECKLIST TO BE FURNISHED ALONG WITH THE REQUEST FOR TESTING SOLAR INVERTERS | | |
|---|---|---|
| 1 | Name of Electrical Division & Sub Division | |
| 2 | Name of Electrical Section | |
| 3 | Consumer No: | |
| 4 | Tariff | |
| 5 | Connected load | |
| 6 | Name of Solar plant Owner | |
| 7 | Address | |
| 8 | Email I D | |
| 9 | Contact Phone no. of Consumer | |
| 10 | Alternate Contact no. | |
| 11 Bank Details | | |
| a | Bank Name | |
| b | Account No. & Name | |
| c | IFSC Code | |
| 12 | Name & Address of Supplier /Installer | Energyfox Consultants Pvt Ltd |
| 13 | Email I D | energyfoxconsultants@gmail.com |
| 14 | Contact Phone no. of Installer | 8606885072 |

| Plant details | | |
|---|---|---|
| 1 | Type of plant | |
| 2 | Total Capacity of solar plant | |
| | Number of panels | |
| | Individual Capacity | |
| 3 | make & Serial No. of Inverters | |
| | Inverter type single phase/Three phase | |
| | Inverter capacity | |
| 4 | DC input Voltage | |
| 5 | Voltage and Number of phase | |
| 6 | if the inverter is of hybrid type, whether the scheme confirms to the scheme approved by CE(REES) | NA |
| 7 | Whether Completion certificate submitted in Ele.Section | Yes |
| 8 | Whether Energization Approval obtained from Ele | Not Applicable |
| 9 | Details of Energization Approval by El | |
| 10 | Whether Dc isolator provided on incoming side of Inverter | Yes |
| 11 | Whether Visual Isolator provided before Connectivity point | Yes |
| 12 | Whether all wiring connection as per the approved scheme are completed | Yes |
| 13 | Whether Earthing provided for Installation as per Standards. (Separate Earthing for AC DB, DC DB, Structure & Panels, LA & body of Invertor, Isolator etc.) | Yes |
| 14 | Whether the inverter is equipped with the following protection functions: | Yes |

| | | |
|---|---|---|
| a | Whether Over & Under voltage Trip function provided? | Yes |
| | Details of Setting provided in the inverter: | Over voltage setting: 264 V<br>Under Voltage setting: 192 V Trip time setting: 200ms |
| b | Whether Over & Under frequency Trip function | Yes |
| | Details of Setting provided in the inverter: | Over frequency setting: 50.5 Hz Under frequency setting: 47.5 Hz Trip time setting: 200ms |
| c | Whether protection against unintentional islanding provided? | Yes |
| d | Grid Failure Trip delay | 2m seconds |
| e | Whether Time-delay function for re-energisation after resuming stable grid supply provided? | Yes |
| | Details of re-energisation time delay Setting | 60 seconds |

The supplier /installer shall provide any of the following in proof of settings provided in the inverter for protection/function 14(a) &14(b) listed above.

Actual setting provided in the inverter, as displayed in the HMI of the inverter or download in to laptop PC/ Mobile Phone which is connected to the device

Factory Test certificate issued by the Original Equipment manufacturer or a NABL Accredited LAB showing the serial number of the Inverter & protection function setting provided

Report On site, Testing carried out at site by an authorised testing agency with a calibrated test kit; witnesses by KSEB

All the statements furnished above are true and correct

Date: Signature of Consumer/ installer

Remarks of Assistant Engineer:

Installation inspected and found to be in order. Recommended for pre-energisation testing.

Date: Signature of Assistant Engineer

Recommended for pre-energisation testing.

Signature of Assistant Executive Engineer

Date:

Pre-energisation testing may be scheduled.

Signature of Executive Engineer